

 保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE	 Remaining Level of Effort  DWP Rev.7  Actual Work  Remaining Work  Critical Remaining Work	Contract DC/2019/10 - YLEPP - Main Works for Stage 1 Detailed Works Programme	Project ID : DWP.DPr8_211130a Layout : DC201913 DWP rev.8 Page 1 of 29	Detailed Works Programme			
				Date	Revision	Checked	Approved
				30-Nov-21	Rev. 8		
				30-Oct-21	Rev. 7		
				30-Sep-21	Rev. 6		



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

Remaining Level of Effort

DWP Rev.7

Actual Work

Remaining Work

Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

Project ID :
DWP.DPr8_211130a
Layout : DC201913 DWP rev.8
Page 2 of 29

Detailed Works Programme			
Date	Revision	Checked	Approved
30-Nov-21	Rev. 8		
30-Oct-21	Rev. 7		
30-Sep-21	Rev. 6		

[illegible]

 保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE	Remaining Level of Effort DWP Rev.7 Actual Work Remaining Work Critical Remaining Work	Contract DC/2019/10 - YLEPP - Main Works for Stage 1 Detailed Works Programme	Project ID : DWP.DPr8_211130a Layout : DC201913 DWP rev.8 Page 3 of 29	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <th colspan="4">Detailed Works Programme</th> </tr> <tr> <th style="width: 15%;">Date</th> <th style="width: 15%;">Revision</th> <th style="width: 15%;">Checked</th> <th style="width: 15%;">Approved</th> </tr> <tr> <td>30-Nov-21</td> <td>Rev. 8</td> <td></td> <td></td> </tr> <tr> <td>30-Oct-21</td> <td>Rev. 7</td> <td></td> <td></td> </tr> <tr> <td>30-Sep-21</td> <td>Rev. 6</td> <td></td> <td></td> </tr> </table>	Detailed Works Programme				Date	Revision	Checked	Approved	30-Nov-21	Rev. 8			30-Oct-21	Rev. 7			30-Sep-21	Rev. 6		
Detailed Works Programme																								
Date	Revision	Checked	Approved																					
30-Nov-21	Rev. 8																							
30-Oct-21	Rev. 7																							
30-Sep-21	Rev. 6																							

Activity ID	Activity Name		Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	Gantt Chart																												
									Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	
AIP-710	IW - Prepare & Submission for PM's review		46	01-Mar-21 A	15-Apr-21 A	09-Nov-27	09-Nov-27																														
AIP-720	IW - Review by PM's & ICE review (28 d + 7d)		35	16-Apr-21 A	20-May-21 A	09-Nov-27	09-Nov-27																														
AIP-730	IW - Resubmission for further review		14	21-May-21 A	03-Jun-21 A	09-Nov-27	09-Nov-27																														
AIP-740	IW - Obtain Approval		7	15-Jun-21 A	21-Jun-21 A	09-Nov-27	09-Nov-27																														
Package 11A - E&M AIP Report for Sludge Anaerobic Digestion System (SDT)																																					
AIP-750	SDT - Prepare & Submission for PM's review		46	01-Mar-21 A	15-Apr-21 A	27-Feb-22	27-Feb-22																														
AIP-760	SDT - Review by PM's & ICE review (28 d + 7d)		35	16-Apr-21 A	20-May-21 A	27-Feb-22	27-Feb-22																														
AIP-770	SDT - Resubmission for further review		14	21-May-21 A	03-Jun-21 A	09-Nov-27	09-Nov-27																														
AIP-780	SDT - Obtain Approval		7	04-Jun-21 A	10-Jun-21 A	09-Nov-27	09-Nov-27																														
Package 13A - E&M AIP Report for Biogas H2S Removal, Storage and Delivery System																																					
AIP-790	H2S - Prepare & Submission for PM's review		46	01-Mar-21 A	15-Apr-21 A	09-Nov-27	09-Nov-27																														
AIP-800	H2S - Review by PM's & ICE review (28 d + 7d)		35	16-Apr-21 A	20-May-21 A	09-Nov-27	09-Nov-27																														
AIP-810	H2S - Resubmission for further review		14	21-May-21 A	03-Jun-21 A	09-Nov-27	09-Nov-27																														
AIP-820	H2S - Obtain Approval		7	04-Jun-21 A	10-Jun-21 A	09-Nov-27	09-Nov-27																														
Package 14A - E&M AIP Report for Deodorization Unit System																																					
AIP-830	DEO - Prepare & Submission for PM's review		46	23-Jun-21 A	09-Jul-21 A	07-Nov-27	07-Nov-27																														
AIP-840	DEO - Review by PM's & ICE review (28 d + 7d)		46	10-Jul-21 A	24-Aug-21 A	07-Nov-27	07-Nov-27																														
AIP-850	DEO - Resubmission for further review		14	25-Aug-21 A	01-Dec-21	07-Nov-27	07-Nov-27	2167																													
AIP-860	DEO - Obtain Approval		7	14-Sep-21 A	02-Dec-21	08-Nov-27	08-Nov-27	2167																													
Package 15A - Civil, Structural & Geotechnical																																					
AIP-380	Civil, Structural & Geotechnical - Prepare & Submission for PM's review		25	30-Mar-21 A	23-Apr-21 A	29-Dec-21	29-Dec-21																														
AIP-390	Civil, Structural & Geotechnical - Review by PM's & ICE review (28 d + 7d)		35	24-Apr-21 A	28-May-21 A	29-Dec-21	29-Dec-21																														
AIP-400	Civil, Structural & Geotechnical - Resubmission for further review		14	29-May-21 A	11-Jun-21 A	29-Dec-21	29-Dec-21																														
AIP-410	Civil, Structural & Geotechnical - Obtain Approval		7	12-Jun-21 A	18-Jun-21 A	11-Mar-22	11-Mar-22																														
Package 16A - E&M AIP Report for Hydraulic Design																																					
AIP-870	Hydraulic - Prepare & Submission for PM's review		46	01-Mar-21 A	15-Apr-21 A	09-Nov-27	09-Nov-27																														
AIP-880	Hydraulic - Review by PM's & ICE review (28 d + 7d)		35	16-Apr-21 A	20-May-21 A	09-Nov-27	09-Nov-27																														
AIP-890	Hydraulic - Resubmission for further review		14	21-May-21 A	03-Jun-21 A	09-Nov-27	09-Nov-27																														
AIP-900	Hydraulic - Obtain Approval		38	01-Jul-21 A	31-Aug-21 A	09-Nov-27	09-Nov-27																														
Pipeworks System																																					
AIP-300	Pipeworks System - Prepare & Submission for PM's review		57	01-Jun-21 A	27-Jul-21 A	30-Aug-22	30-Aug-22																														
AIP-310	Pipeworks System - Review by PM's & ICE review (28 d + 7d)		35	28-Jul-21 A	01-Dec-21	30-Aug-22	30-Aug-22	272																													
AIP-320	Pipeworks System - Resubmission for PM's review		14	02-Dec-21	15-Dec-21	31-Aug-22	13-Sep-22	272																													



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

Remaining Level of Effort

DWP Rev.7

Actual Work

Remaining Work

Critical Remaining Work

Project ID : DWP.DPr8_211130a
Layout : DC201913 DWP rev.8
Page 4 of 29

Detailed Works Programme			
Date	Revision	Checked	Approved
30-Nov-21	Rev. 8		
30-Oct-21	Rev. 7		
30-Sep-21	Rev. 6		



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

■ Remaining Level of Effort

■ DWP Rev.7

■ Actual Work

■ Remaining Work

■ Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

Project ID :
DWP.DPr8_211130a

Layout : DC201913 DWP rev.8

Page 5 of 29

Detailed Works Programme

Date	Revision	Checked	Approved
30-Nov-21	Rev. 8		
30-Oct-21	Rev. 7		
30-Sep-21	Rev. 6		



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

Remaining Level of Effort

DWP Rev.7

Actual Work

Remaining Work

Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

Project ID :
DWP.DPr8_211130a
Layout : DC201913 DWP rev.8
Page 6 of 29

Detailed Works Programme			
Date	Revision	Checked	Approved
30-Nov-21	Rev. 8		
30-Oct-21	Rev. 7		
30-Sep-21	Rev. 6		

 保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE	 Remaining Level of Effort  DWP Rev.7  Actual Work  Remaining Work  Critical Remaining Work	Contract DC/2019/10 - YLEPP - Main Works for Stage 1 Detailed Works Programme	Project ID : DWP.DPr8_211130a Layout : DC201913 DWP rev.8 Page 7 of 29	Detailed Works Programme			
				Date	Revision	Checked	Approved
				30-Nov-21	Rev. 8		
				30-Oct-21	Rev. 7		
				30-Sep-21	Rev. 6		

 保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE	 Remaining Level of Effort  DWP Rev.7  Actual Work  Remaining Work  Critical Remaining Work	Contract DC/2019/10 - YLEPP - Main Works for Stage 1 Detailed Works Programme	Project ID : DWP.DPr8_211130a Layout : DC201913 DWP rev.8 Page 8 of 29	Detailed Works Programme			
				Date	Revision	Checked	Approved
				30-Nov-21	Rev. 8		
				30-Oct-21	Rev. 7		
				30-Sep-21	Rev. 6		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	Gantt Chart																																			
								Q4 22	Q1 23	Q2 23	Q3 23	Q4 23	Q1 24	Q2 24	Q3 24	Q4 24	Q1 25	Q2 25	Q3 25	Q4 25	Q1 26	Q2 26	Q3 26	Q4 26	Q1 27	Q2 27	Q3 27	Q4 27	Q1 28	Q2 28	Q3 28	Q4 28											
AT1001	E&M installation of AGS Pilot Plant	36	08-Mar-22	22-Apr-22	05-Jun-23	18-Jul-23	363	E&M installation of AGS Pilot Plant																																			
AT1002	Seeding, process start-up and T&C	52	23-Apr-22	25-Jun-22	19-Jul-23	16-Sep-23	363	Seeding, process start-up and T&C																																			
AT1003	Post-commissioning	139	27-Jun-22	09-Dec-22	18-Sep-23	11-Mar-24	363	Post-commissioning																																			
Zone 1 Construction		1878	09-Nov-20 A	08-Nov-26	01-Dec-21	09-Nov-27	313																																				
Temporary Works Design		1037	03-Oct-21 A	22-Mar-25	09-Sep-22	09-Nov-27	823																																				
IW and PST		0	03-Oct-21 A	25-Oct-21 A	09-Nov-27																																						
TWD-1010	ELS for IW(Inlet works) & PST(Primary Sedimentation Tanks (Stage 1) - Consent Date	0		03-Oct-21 A		09-Nov-27		ELS for IW(Inlet works) & PST(Primary Sedimentation Tanks (Stage 1) - Consent Date																																			
TWD-1020	ELS for IW(Inlet works) & PST(Primary Sedimentation Tanks (Stage 2) - Consent Date	0		25-Oct-21 A		09-Nov-27		ELS for IW(Inlet works) & PST(Primary Sedimentation Tanks (Stage 2) - Consent Date																																			
SDB		668	16-Jul-22	13-May-24	09-Sep-22	07-Jul-24	55																																				
TWD-1030	ELS for SDB(Sludge Dewatering Building) & Underpass (SDB) - ICE Period Submission	31	16-Jul-22*	15-Aug-22	09-Sep-22	09-Oct-22	55	ELS for SDB(Sludge Dewatering Building) & Underpass (SDB) - ICE Period Submission																																			
TWD-1060	ELS for SDB(Sludge Dewatering Building) & Underpass (SDB) - ICE Review Period	31	16-Aug-22	15-Sep-22	10-Oct-22	09-Nov-22	55	ELS for SDB(Sludge Dewatering Building) & Underpass (SDB) - ICE Review Period																																			
TWD-1070	ELS for SDB(Sludge Dewatering Building) & Underpass (SDB) - PM Review Period	46	16-Sep-22	31-Oct-22	10-Nov-22	25-Dec-22	55	ELS for SDB(Sludge Dewatering Building) & Underpass (SDB) - PM Review Period																																			
TWD-1080	ELS for SDB(Sludge Dewatering Building) & Underpass (SDB) - Consent Date	0		13-May-24*		07-Jul-24	55	ELS for SDB(Sludge Dewatering Building) & Underpass (SDB) - Consent Date																																			
ADB		707	21-Sep-22	27-Aug-24	16-Nov-22	22-Oct-24	56																																				
TWD-1040	Excavation for Administration Building (ADB) - ICE Period Submission	30	21-Sep-22*	20-Oct-22	16-Nov-22	15-Dec-22	56	Excavation for Administration Building (ADB) - ICE Period Submission																																			
TWD-1090	Excavation for Administration Building (ADB) - ICE Review Period	28	21-Oct-22	17-Nov-22	16-Dec-22	12-Jan-23	56	Excavation for Administration Building (ADB) - ICE Review Period																																			
TWD-1100	Excavation for Administration Building (ADB) - PM Review Period	49	18-Nov-22	05-Jan-23	13-Jan-23	02-Mar-23	56	Excavation for Administration Building (ADB) - PM Review Period																																			
TWD-1110	Excavation for Administration Building (ADB) - Consent Date	0		27-Aug-24*		22-Oct-24	56	Excavation for Administration Building (ADB) - Consent Date																																			
Walkway Abutment		914	21-Sep-22	22-Mar-25	25-Jul-27	08-Nov-27	961																																				
TWD-1050	ELS for Walkway Abutment - ICE Period Submission	30	21-Sep-22*	20-Oct-22	25-Jul-27	23-Aug-27	1768	ELS for Walkway Abutment - ICE Period Submission																																			
TWD-1120	ELS for Walkway Abutment - ICE Review Period	28	21-Oct-22	17-Nov-22	24-Aug-27	20-Sep-27	1768	ELS for Walkway Abutment - ICE Review Period																																			
TWD-1130	ELS for Walkway Abutment - PM Review Period	49	18-Nov-22	05-Jan-23	21-Sep-27	08-Nov-27	1768	ELS for Walkway Abutment - PM Review Period																																			
TWD-1140	ELS for Walkway Abutment - Consent Date	0		22-Mar-25*		08-Nov-27	961	ELS for Walkway Abutment - Consent Date																																			
Demolition and Temporary Modification/Diversion Works		311	09-Nov-20 A	13-Nov-21 A	01-Apr-22	09-Nov-27																																					
PST Overhaul Works		199	09-Nov-20 A	17-Jul-21 A	12-Mar-24	09-Nov-27																																					
AT10101	Completion of Overhaul Works (Zone 1)	0		17-Jul-21 A		09-Nov-27		Completion of Overhaul Works (Zone 1)																																			
PST Existing Primary Sedimentation Tanks (PST)		199	09-Nov-20 A	14-Jul-21 A	12-Mar-24	12-Mar-24																																					
AT10100	Method Statement / PMAC Submission and Approval for PST	55	09-Nov-20 A	14-Jan-21 A	12-Mar-24	12-Mar-24		Method Statement / PMAC Submission and Approval for PST																																			
AT10103	Procurement of Wheels, Carbon Brush, Motor/Gearbox for PST No. 1 to No. 4	60	15-Jan-21 A	01-Apr-21 A	12-Mar-24	12-Mar-24		Procurement of Wheels, Carbon Brush, Motor/Gearbox for PST No. 1 to No. 4																																			
AT10104	Procurement of Scraper Frame Robs	32	15-Jan-21 A	27-Feb-21 A	12-Mar-24	12-Mar-24		Procurement of Scraper Frame Robs																																			
PST No. 2 & 4		84	15-Jan-21 A	13-May-21 A	12-Mar-24	12-Mar-24																																					
AT10102	Isolation and Pre-test for PST 2 & 4	14	15-Jan-21 A	30-Jan-21 A	12-Mar-24	12-Mar-24		Isolation and Pre-test for PST 2 & 4																																			
AT10107	Construction of Bamboo Scaffolding	7	01-Feb-21 A	08-Feb-21 A	12-Mar-24	12-Mar-24		Construction of Bamboo Scaffolding																																			
AT10109	Replacement of Screws for the Rotatory Bridge	11	09-Feb-21 A	27-Feb-21 A	12-Mar-24	12-Mar-24		Replacement of Screws for the Rotatory Bridge																																			
AT10112	Replacement of Scraper Frame Robs	25	01-Mar-21 A	29-Mar-21 A	12-Mar-24	12-Mar-24		Replacement of Scraper Frame Robs																																			
AT10116	Disassembly of Scraper Drive Unit / Penstock Actuators / Valves	3	30-Mar-21 A	01-Apr-21 A	12-Mar-24	12-Mar-24		Disassembly of Scraper Drive Unit / Penstock Actuators / Valves																																			
AT10117	Disassembly, Condition Checking of Scraper Drive Units	17	07-Apr-21 A	26-Apr-21 A	12-Mar-24	12-Mar-24		Disassembly, Condition Checking of Scraper Drive Units																																			
AT10118	Removal of Centre Bearing from PST 2	17	07-Apr-21 A	26-Apr-21 A	12-Mar-24	12-Mar-24		Removal of Centre Bearing from PST 2																																			
AT10119	Reconditioning and Replacement of Scraper Drive Units	17	07-Apr-21 A	26-Apr-21 A	12-Mar-24	12-Mar-24		Reconditioning and Replacement of Scraper Drive Units																																			
AT10123	Return of all Drive Units and Centre Bearing for Reassembly	4	27-Apr-21 A	30-Apr-21 A	12-Mar-24	12-Mar-24		Return of all Drive Units and Centre Bearing for Reassembly																																			
AT10126	Power Reconnection and Testing	3	03-May-21 A	13-May-21 A	12-Mar-24	12-Mar-24		Power Reconnection and Testing																																			
PST No. 1		52	01-Mar-21 A	13-May-21 A	12-Mar-24	12-Mar-24																																					
AT10144	Isolation and Conduct Pre-test for PST No. 1	4	01-Mar-21 A	04-Mar-21 A	12-Mar-24	12-Mar-24		Isolation and Conduct Pre-test for PST No. 1																																			
AT10145	Construction of Access and Tank Cleaning of PST No. 1	3	05-Mar-21 A	08-Mar-21 A	12-Mar-24	12-Mar-24		Construction of Access and Tank Cleaning of PST No. 1																																			
AT10146	Disassembly of Scraper Drive Unit / Penstock Actuators / Valves	21	09-Mar-21 A	01-Apr-21 A	12-Mar-24	12-Mar-24		Disassembly of Scraper Drive Unit / Penstock Actuators / Valves																																			
AT10147	Construction of Bamboo Scaffolding	5	09-Mar-21 A	13-Mar-21 A	12-Mar-24	12-Mar-24		Construction of Bamboo Scaffolding																																			
AT10148	Replacement of Screws for Rotatory Bridge	12	15-Mar-21 A	27-Mar-21 A	12-Mar-24	12-Mar-24		Replacement of Screws for Rotatory Bridge																																			
AT10149	Replacement of Scraper Frame Robs	8	29-Mar-21 A	10-Apr-21 A	12-Mar-24	12-Mar-24		Replacement of Scraper Frame Robs																																			
AT10150	Reconditioning and Replacement of Scraper Drive Units	13	12-Apr-21 A	26-Apr-21 A	12-Mar-24	12-Mar-24		Reconditioning and Replacement of Scraper Drive Units																																			
AT10151	Return of all Drive Units and Centre Bearing for Reassembly	4	27-Apr-21 A	30-Apr-21 A	12-Mar-24	12-Mar-24		Return of all Drive Units and Centre Bearing for Reassembly																																			
AT10152	Power Reconnection and Testing	3	03-May-21 A	13-May-21 A	12-Mar-24	12-Mar-24		Power Reconnection and Testing																																			
PST No. 3		53	14-May-21 A	14-Jul-21 A	12-Mar-24	12-Mar-24																																					
AT10128	Switch Duty from PST 3 to PST 2 or 4	2	14-May-21 A	15-May-21 A	12-Mar-24	12-Mar-24		Switch Duty from PST 3 to PST 2 or 4																																			
AT10130	Isolation and Pre-test for PST 3	1	17-May-21 A	17-May-21 A	12-Mar-24	12-Mar-24		Isolation and Pre-test for PST 3																																			
AT10131	Drain Sewage and Tank Cleaning for PST 3	4	18-May-21 A	22-May-21 A	12-Mar-24	12-Mar-24		Drain Sewage and Tank Cleaning for PST 3																																			
AT10132	Construction of Bamboo Scaffolding	6	24-May-21 A	29-May-21 A	12-Mar-24	12-Mar-24		Construction of Bamboo Scaffolding																																			
AT10136	Replacement of Scraper Frame Robs	18	26-May-21 A	16-Jun-21 A	12-Mar-24	12-Mar-24		Replacement of Scraper Frame Robs																																			
AT10133	Replacement of Screws for the Rotatory Bridge	7	31-May-21 A	07-Jun-21 A	12-Mar-24	12-Mar-24		Replacement of Screws for the Rotatory Bridge																																			
AT10138	Disassembly of Scraper Drive Unit / Penstock Actuators / Valves	3	24-Jun-21 A	26-Jun-21 A	12-Mar-24	12-Mar-24		Disassembly of Scraper Drive Unit / Penstock Actuators / Valves																																			
AT10139	Reconditioning and Replacement of Scraper Drive Units	14	24-Jun-21 A	10-Jul-21 A	12-Mar-24	12-Mar-24		Reconditioning and Replacement of Scraper Drive Units																																			
AT10140	Disassembly, Condition Checking of Scraper Drive Units	11	28-Jun-21 A	10-Jul-21 A	12-Mar-24	12-Mar-24		Disassembly, Condition Checking of Scraper Drive Units																																			
AT10143	Power Reconnection and Testing	3	07-Jul-21 A	07-Jul-21 A	12-Mar-24	12-Mar-24		Power Reconnection and Testing																																			
AT10142	Return of all Drive Units and Centre Bearing for Reassembly	3	12-Jul-21 A	14-Jul-21 A	12-Mar-24	12-Mar-24		Return of all Drive Units and Centre Bearing for Reassembly																																			
Detritors 1 & 2		178	09-Nov-20 A	22-Jun-21 A	09-Nov-27	09-Nov-27																																					
AT10101	Method Statement / PMAC Submission and Approval for Detritor	57	09-Nov-20 A	16-Jan-21 A	09-Nov-27	09-Nov-27		Method Statement / PMAC Submission and Approval for Detritor																																			
Detritor No. 2		73	18-Jan-21 A	23-Apr-21 A	09-Nov-27	09-Nov-27																																					
AT10105	Isolation of Detritor No. 2 and Conduct Pre-test	17	18-Jan-21 A	05-Feb-21 A	09-Nov-27	09-Nov-27		Isolation of Detritor No. 2 and Conduct Pre-test																																			
AT10108	Pump out sewage and tank cleaning	6	06-Feb-21 A	19-Feb-21 A	09-Nov-27	09-Nov-27		Pump out sewage and tank cleaning																																			
AT10110	Condition checking for Scrapers/ Classifiers/ Mixer/ Penstocks/ Valves	2	20-Feb-21 A	22-Feb-21 A	09-Nov-27	09-Nov-27		Condition checking for Scrapers/ Classifiers/ Mixer/ Penstocks/ Valves																																			
AT10111	Disassembly of Unit and transfer Workshop for Overhaul	8	23-Feb-21 A	03-Mar-21 A	09-Nov-27	09-Nov-27		Disassembly of Unit and transfer Workshop for Overhaul																																			
AT10114	Condition Checking, Replacement of Parts, and Reassembly	29	04-Mar-21 A	10-Apr-21 A	09-Nov-27	09-Nov-27		Condition Checking, Replacement of Parts, and Reassembly																																			
AT10115	Reconditioning at YLSTW and Replacement of Parts	29	04-Mar-21 A	10-Apr-21 A	09-Nov-27	09-Nov-27		Reconditioning at YLSTW and Replacement of Parts																																			
AT10120	Final Surface Treatment	8	12-Apr-21 A	20-Apr-21 A	09-Nov-27	09-Nov-27		Final Surface Treatment																																			
AT10121	Power Reconnection and Testing	3	21-Apr-21 A	23-Apr-21 A	09-Nov-27	09-Nov-27		Power Reconnection and Testing																																			
Detritor No. 1		48	24-Apr-21 A	22-Jun-21 A	09-Nov-27	09-Nov-27																																					

 保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE	 Remaining Level of Effort  DWP Rev.7  Actual Work  Remaining Work  Critical Remaining Work	Contract DC/2019/10 - YLEPP - Main Works for Stage 1 Detailed Works Programme	Project ID : DWP.DPr8_211130a Layout : DC201913 DWP rev.8 Page 10 of 29	Detailed Works Programme			
				Date	Revision	Checked	Approved
				30-Nov-21	Rev. 8		
				30-Oct-21	Rev. 7		
				30-Sep-21	Rev. 6		

[illegible]

 保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE	Remaining Level of Effort DWP Rev.7 Actual Work Remaining Work Critical Remaining Work	Contract DC/2019/10 - YLEPP - Main Works for Stage 1 Detailed Works Programme	Project ID : DWP.DPr8_211130a Layout : DC201913 DWP rev.8 Page 11 of 29	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <th colspan="4" style="text-align: left; padding: 2px;">Detailed Works Programme</th> </tr> <tr> <th style="width: 15%; padding: 2px;">Date</th> <th style="width: 15%; padding: 2px;">Revision</th> <th style="width: 15%; padding: 2px;">Checked</th> <th style="width: 15%; padding: 2px;">Approved</th> </tr> <tr> <td style="padding: 2px;">30-Nov-21</td> <td style="padding: 2px;">Rev. 8</td> <td style="padding: 2px;"></td> <td style="padding: 2px;"></td> </tr> <tr> <td style="padding: 2px;">30-Oct-21</td> <td style="padding: 2px;">Rev. 7</td> <td style="padding: 2px;"></td> <td style="padding: 2px;"></td> </tr> <tr> <td style="padding: 2px;">30-Sep-21</td> <td style="padding: 2px;">Rev. 6</td> <td style="padding: 2px;"></td> <td style="padding: 2px;"></td> </tr> </table>	Detailed Works Programme				Date	Revision	Checked	Approved	30-Nov-21	Rev. 8			30-Oct-21	Rev. 7			30-Sep-21	Rev. 6		
Detailed Works Programme																								
Date	Revision	Checked	Approved																					
30-Nov-21	Rev. 8																							
30-Oct-21	Rev. 7																							
30-Sep-21	Rev. 6																							



Paul Y



CREC

保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

Remaining Level of Effort

DWP Rev.7

Actual Work

Remaining Work

Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

Project ID :
DWP.DPr8_211130a
Layout : DC201913 DWP rev.8
Page 12 of 29

Detailed Works Programme			
Date	Revision	Checked	Approved
30-Nov-21	Rev. 8		
30-Oct-21	Rev. 7		
30-Sep-21	Rev. 6		

 Paul Y. 保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE Remaining Level of Effort DWP Rev.7 Actual Work Remaining Work Critical Remaining Work <td colspan="2"> Contract DC/2019/10 - YLEPP - Main Works for Stage 1 Detailed Works Programme </td> <td> Project ID : DWP.DPr8_211130a Layout : DC201913 DWP rev.8 Page 13 of 29 </td> <td colspan="4"> Detailed Works Programme <table><tr><th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr><tr><td>30-Nov-21</td><td>Rev. 8</td><td></td><td></td></tr><tr><td>30-Oct-21</td><td>Rev. 7</td><td></td><td></td></tr><tr><td>30-Sep-21</td><td>Rev. 6</td><td></td><td></td></tr></table></td>	Contract DC/2019/10 - YLEPP - Main Works for Stage 1 Detailed Works Programme		Project ID : DWP.DPr8_211130a Layout : DC201913 DWP rev.8 Page 13 of 29	Detailed Works Programme <table><tr><th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr><tr><td>30-Nov-21</td><td>Rev. 8</td><td></td><td></td></tr><tr><td>30-Oct-21</td><td>Rev. 7</td><td></td><td></td></tr><tr><td>30-Sep-21</td><td>Rev. 6</td><td></td><td></td></tr></table>				Date	Revision	Checked	Approved	30-Nov-21	Rev. 8			30-Oct-21	Rev. 7			30-Sep-21	Rev. 6		
	Date	Revision	Checked	Approved																			
	30-Nov-21	Rev. 8																					
	30-Oct-21	Rev. 7																					
	30-Sep-21	Rev. 6																					

[illegible]

Activity ID	Activity Name		Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2022												2023												2024												2025												2026												2027												2028																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
									Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4



保華-中國中鐵聯營體

PAUL Y.-CREC JOINT VENTURE

■ Remaining Level of Effort

■ DWP Rev.7

■ Actual Work

■ Remaining Work

■ Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

Project ID :
DWP.DPr8_211130a

Layout : DC201913 DWP rev.8

Page 15 of 29

Detailed Works Programme

Date	Revision	Checked	Approved
30-Nov-21	Rev. 8		
30-Oct-21	Rev. 7		
30-Sep-21	Rev. 6		



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

Remaining Level of Effort

DWP Rev.7

Actual Work

Remaining Work

Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

Project ID :
DWP.DPr8_211130a
Layout : DC201913 DWP rev.8
Page 17 of 29

Detailed Works Programme			
Date	Revision	Checked	Approved
30-Nov-21	Rev. 8		
30-Oct-21	Rev. 7		
30-Sep-21	Rev. 6		

 保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE	- Remaining Level of Effort - DWP Rev.7 - Actual Work - Remaining Work - Critical Remaining Work	Contract DC/2019/10 - YLEPP - Main Works for Stage 1 Detailed Works Programme	Project ID : DWP.DPr8_211130a Layout : DC201913 DWP rev.8 Page 19 of 29	Detailed Works Programme			
				Date	Revision	Checked	Approved
				30-Nov-21	Rev. 8		
				30-Oct-21	Rev. 7		
				30-Sep-21	Rev. 6		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2022																								2023												2024												2025												2026												2027												2028																
								Q4	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4
MBR Foundation and ELS Works Stage 2								216	01-Mar-24	07-Nov-24	01-Mar-24	07-Nov-24	0																																																																																															
MBR-1240	Egrets Breeding Season 2024	184	01-Mar-24*	31-Aug-24	01-Mar-24	31-Aug-24	0																																																																																																					
MBR-1280	MBR Stage 2 - Site Clearance	9	26-Apr-24	07-May-24	11-May-24	22-May-24	12																																																																																																					
MBR-1450	MBR Stage 2 - Site Setup & Mobilization	7	08-May-24	16-May-24	23-May-24	30-May-24	12																																																																																																					
MBR-1290	MBR Stage 2 - Sheet Piles Install (9,286m2 @ 120m2/d)	77	31-May-24	30-Aug-24	31-May-24	30-Aug-24	0																																																																																																					
MBR-1470	MBR Stage 2 - Monitoring Installation and Pumping Test	21	07-Aug-24	30-Aug-24	07-Aug-24	30-Aug-24	0																																																																																																					
MBR-1300	MBR Stage 2 - ELS Excavation (+5.0 to +4.0mPD)	11	31-Aug-24	12-Sep-24	31-Aug-24	12-Sep-24	0																																																																																																					
MBR-1310	MBR Stage 2 - Strut Installation S1 (+4.0mPD)	5	13-Sep-24	19-Sep-24	16-Oct-24	21-Oct-24	25																																																																																																					
MBR-1320	MBR Stage 2 - ELS Excavation (+4.0 to +0.5mPD)	11	13-Sep-24	26-Sep-24	13-Sep-24	26-Sep-24	0																																																																																																					
MBR-1330	MBR Stage 2 - Strut Installation S2 (+0.5mPD)	5	27-Sep-24	03-Oct-24	22-Oct-24	26-Oct-24	19																																																																																																					
MBR-1340	MBR Stage 2 - ELS Excavation (+0.5 to -2.5mPD)	11	27-Sep-24	10-Oct-24	27-Sep-24	10-Oct-24	0																																																																																																					
MBR-1350	MBR Stage 2 - Strut Installation S3 (-2.5mPD)	5	12-Oct-24	17-Oct-24	28-Oct-24	01-Nov-24	13																																																																																																					
MBR-1360	MBR Stage 2 - ELS Excavation (-2.5 to -5.5mPD)	11	12-Oct-24	24-Oct-24	12-Oct-24	24-Oct-24	0																																																																																																					
MBR-1370	MBR Stage 2 - Strut Installation S4 (-5.5mPD)	5	25-Oct-24	30-Oct-24	02-Nov-24	07-Nov-24	7																																																																																																					
MBR-1380	MBR Stage 2 - ELS Excavation (-5.5 to -9.3mPD)	12	25-Oct-24	07-Nov-24	25-Oct-24	07-Nov-24	0																																																																																																					
MBR Structure Stage 1								441	04-May-22	30-Oct-23	27-Sep-22	02-Apr-24	121																																																																																															
MBR-1560	MBR Stage 1 - Base/Grd Floor Slab	77	04-May-22	04-Aug-22	27-Sep-22	29-Dec-22	121																																																																																																					
MBR-1570	MBR Stage 1 - Wall and 1/F Slab	62	05-Aug-22	19-Oct-22	30-Dec-22	20-Mar-23	121																																																																																																					
MBR-1640	MBR Stage 1 - Wall and Roof Slab	62	20-Oct-22	03-Jan-23	21-Mar-23	07-Jun-23	121																																																																																																					
MBR-1580	MBR Stage 1 - BS and ABWF Works	240	04-Jan-23	30-Oct-23	08-Jun-23																																																																																																							



保華-中國中鐵聯營體

PAUL Y.-CREC JOINT VENTURE

■ Remaining Level of Effort

■ DWP Rev.7

■ Actual Work

■ Remaining Work

■ Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

Project ID :
DWP.DPr8_211130a

Layout : DC201913 DWP rev.8

Page 20 of 29

Detailed Works Programme

Date	Revision	Checked	Approved
30-Nov-21	Rev. 8		
30-Oct-21	Rev. 7		
30-Sep-21	Rev. 6		



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

Remaining Level of Effort

DWP Rev.7

Actual Work

Remaining Work

Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

Project ID :
DWP.DPr8_211130a
Layout : DC201913 DWP rev.8
Page 21 of 29

Detailed Works Programme			
Date	Revision	Checked	Approved
30-Nov-21	Rev. 8		
30-Oct-21	Rev. 7		
30-Sep-21	Rev. 6		

[illegible]



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

Remaining Level of Effort

DWP Rev.7

Actual Work

Remaining Work

Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

Project ID :
DWP.DPr8_211130a
Layout : DC201913 DWP rev.8
Page 23 of 29

Detailed Works Programme			
Date	Revision	Checked	Approved
30-Nov-21	Rev. 8		
30-Oct-21	Rev. 7		
30-Sep-21	Rev. 6		

[illegible]

 保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE	 Remaining Level of Effort  DWP Rev.7  Actual Work  Remaining Work  Critical Remaining Work	Contract DC/2019/10 - YLEPP - Main Works for Stage 1 Detailed Works Programme	Project ID : DWP.DPr8_211130a Layout : DC201913 DWP rev.8 Page 24 of 29	<table border="1"> <thead> <tr> <th colspan="4">Detailed Works Programme</th> </tr> <tr> <th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr> </thead> <tbody> <tr> <td>30-Nov-21</td><td>Rev. 8</td><td></td><td></td></tr> <tr> <td>30-Oct-21</td><td>Rev. 7</td><td></td><td></td></tr> <tr> <td>30-Sep-21</td><td>Rev. 6</td><td></td><td></td></tr> </tbody> </table>	Detailed Works Programme				Date	Revision	Checked	Approved	30-Nov-21	Rev. 8			30-Oct-21	Rev. 7			30-Sep-21	Rev. 6		
Detailed Works Programme																								
Date	Revision	Checked	Approved																					
30-Nov-21	Rev. 8																							
30-Oct-21	Rev. 7																							
30-Sep-21	Rev. 6																							

[illegible]



保華-中國中鐵聯營體

PAUL Y.-CREC JOINT VENTURE

Remaining Level of Effort

DWP Rev.7

Actual Work

Remaining Work

Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

Project ID :
DWP.DPr8_211130a

Layout : DC201913 DWP rev.8

Page 25 of 29

Detailed Works Programme

Date	Revision	Checked	Approved
30-Nov-21	Rev. 8		
30-Oct-21	Rev. 7		
30-Sep-21	Rev. 6		

 保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE	Remaining Level of Effort DWP Rev.7 Actual Work Remaining Work Critical Remaining Work	Contract DC/2019/10 - YLEPP - Main Works for Stage 1 Detailed Works Programme	Project ID : DWP.DPr8_211130a Layout : DC201913 DWP rev.8 Page 26 of 29	Detailed Works Programme			
				Date	Revision	Checked	Approved
				30-Nov-21	Rev. 8		
				30-Oct-21	Rev. 7		
				30-Sep-21	Rev. 6		

 保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE	Remaining Level of Effort DWP Rev.7 Actual Work Remaining Work Critical Remaining Work	Contract DC/2019/10 - YLEPP - Main Works for Stage 1 Detailed Works Programme	Project ID : DWP.DPr8_211130a Layout : DC201913 DWP rev.8 Page 28 of 29	Detailed Works Programme			
				Date	Revision	Checked	Approved
				30-Nov-21	Rev. 8		
				30-Oct-21	Rev. 7		

