

### Summary of ET Leader's Site Environmental Audit in the Reporting Month

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	25 Aug 2021	Recommendation 1: The Contractor is recommended to increase watering for dust suppression during demolition of workshop (Portion 1 – YLSTW).	25 Aug 2021
Noise	NA		
Water Quality	4 Aug 2021	Observation 1: Provide mitigation to prevent direct discharge of silt-laden water into the storm drain near the boot cleaning basin (Portion 1 – YLSTW).	5 Aug 2021
Chemical and Waste Management	4 Aug 2021	Observation 2: Drip tray should be provided for the chemical as mitigation to prevent accidental spillage (Portion 1 – YLSTW).	5 Aug 2021
Land Contamination	NA		
Ecological Impact	25 Aug 2021	Reminder 1: The Contractor is reminded to maintain and reinstate the silentup at the northern site boundary (Portion 1 – YLSTW).	25 Aug 2021
Landscape and Visual Impact	NA		
Permit / Licenses	NA		
Others	NA		